

SUBMITTAL REVIEW FORM



This is the Submittal Review Form for the **XX REVISION OF XX**

Date Received:
Date Returned:

Reviewed by: Brady Barroso
Contact: bbarroso@kunaid.gov
208-947-7713

Applicant Name:
Applicant Company:
Applicant Contact:

Submittals will need to be submitted digitally and approved before scheduling a PRECON. The City may take up to 7-10 days to review each submittal.

The latest construction details and notes are located at <http://www.kunacity.id.gov/408/Engineering>

No Matco or Midland Valves are allowed.

All part numbers as listed below and in the latest details or approved substitutions.

City Response Designations

- 1 – No Exceptions Taken (Approved)
- 2 – Conditionally Approved
- 3 – Revise and Re-Submit
- 4 – Rejected; Re-Submit

DISCLAIMER: This review is only for general conformance with the design concept of the project and general compliance with the information given in the Approved Plans and Technical Specifications. Corrections or comments made on the shop drawings during this review do not relieve contractor from compliance with the requirements of the plans and specifications. Review of a specific item shall not include review of an assembly of which the item is a component. Contractor is responsible for dimensions to be confirmed and correlated at the jobsite; information that pertains solely to the fabrication processes or to the means, methods, techniques, sequences and procedures of construction; coordination of the Work of all trades; and for performing all work in a safe and satisfactory manner.

CONTRACTOR/DEVELOPER DID NOT SUBMIT 0 PRODUCTS
CONTRACTOR/DEVELOPER NEEDS TO REVISE 0 PRODUCTS

CITY IS EXPECTING ANOTHER SUBMITTAL PACKAGE OF 0 PRODUCTS

Please note this is a comprehensive list. Not all items may be applicable to your project.

MISCELLANEOUS				
ITEM	REQUIRED?	SENT?	CITY RESPONSE	COMMENTS
Tracer Wire				Solid copper, insulation 45 mil thick, 12 AWG
Locating Station				
Waterproof Connectors/Locating Wire Splice				gel type or lock/twistable
Rubber Gasket				
Valve Box - 3 piece assembly				
Locating Station Marker Post				5-ft tall and fiberglass
Streetlight Pole				
Streetlight Head				
Fiber Conduit				SDR 11
Fiber Handhole				
Others:				
SEWER				
Air Release / Air Vacuum				only accept - no equals - A.R.I. D-025
Force main Pipe				
Gravity Sewer Pipe				
Force main Warning Tape				per ISPWC 2.7.B - must be 3" wide
Fittings				
Manhole				
Manhole Lid				
Manhole Step - need reflectors				
Manhole Connector				
Short stem Insert a Tees				
Mastik				EZ Wrap
Joint Sealant				
Liner				Raven 405
Others:				

